DETERMINATION OF RATE OF SPREAD TACK COAT

Lab ID	:	**CP-RW-2018-07-21-05** **Date: 23-07-18**
Customer	:	Assistant Executive Engineer, Kodigehalli Sub Division, BBMP, Bangalore.
Address	:	Kodigehalli Sub Division, BBMP, Bangalore.
Project Name	:	Pacakage-5, includes 4 works of Rs.170.00 lakhs 1) Reasphalting to main and cross roads at 'B', 'C' and 'D' Blocks of Sahakaranagara in Ward No.08 Kodigehalli. 2) Improvements to Roads and Drains at Devinagara and Lottegohalli in Ward No.08 Kodigehalli, 3) Improvements to Roads and Drains at Balaji Layout and Surroundings in Ward No.08 Kodigehalli 4) Providing and laying new road at Sannegowda Layout and Surrounding in Ward No.08 Kodigehalli.
Name of Work	:	4)Providing and laying new road at Sannegowda Layout and Surrounding in Ward No.08 Kodigehalli.
Agency	:	M/s KBR infratech Limited, #01, 1st Floor, 8th main, RMV Extn 2nd Stage, Tatanagara, Bangalore-560094
Customer Reference	:	BBMP/EE/BTP/WO/10/2018-19
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	21-07-18
Sample ID No	:	2018-07-21-05/01
Type of Mix	:	Tack coat
Date of test	:	21-07-18

Sl.No	Determination	Unit	TEST 1	TEST 2
1	Size of Plate (mxm)	Mt	0.30 x .30	0.30 x .30
2	Area of Plate (a)	Sq.mtr	0.09	0.09
3	Initial Wt of empty Plate (b)	Kg	0.784	0.741
4	Final weight of plate after application of tack Coat (c)	Kg	0.807	0.764
5	Weight of tack Coat (d=c-b)	Kg	0.023	0.023
6	Rate of spread of tack coat	Kg/sq.m	0.256	0.256
7	Average	Kg/sq.m	0.256	
8	Specified Limit	Kg/sq.m	0.250 Kg/sq.m	

Note:-
The results pertain to the samples received and tested.
All information Furnished by Customer/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

FOR CIVIL Pro.
R KARTHIK RECHAN
Authorized Signatory
Quality Manager

CIVIL PRO BANGALORE Sig..... Date.....

Page 1/1
End of Report

Assistant Executive Engineer,
Kodigehalli Sub Division.
Yelahanka Zone, B.B.M.P.
Bangalore.